

**Table 4**  
VTA Had Different Schedule Estimate Variances for the Projects We Reviewed

PROJECT	STATUS	INITIAL COMPLETION ESTIMATE	COMPLETION ESTIMATE AT PRECONSTRUCTION	COMPLETION ESTIMATE AS OF APRIL 2024
<b>Rail Rehabilitation*</b> <i>variance from current estimate (in years)</i>	Ongoing	4/3/2019 5.2	9/21/2021 2.8	6/28/2024
<b>Pocket Track</b> <i>variance from current estimate (in years)</i>	Complete	6/30/2015 0.8	1/8/2015 1.3	4/29/2016
<b>US 101</b> <i>variance from current estimate (in years)</i>	Ongoing	12/30/2023 1.7	12/28/2024 0.7	9/14/2025

Source: VTA capital project request forms and schedules for each project.

\* VTA managed all four Rail Rehabilitation projects under one schedule.